Departure checklist

Use this organizer with the exact Jeep and equipment manuals. It is not a substitute for the factory entry and exit procedures.

Vehicle / year: _____ Date: _____

01 [ ] Match the exact Jeep, drivetrain and current factory recreational-towing instructions.

02 [ ] Inspect the baseplate, tow bar, pins, clips and safety connections; check applicable recalls.

03 [ ] Confirm the loaded Jeep and combination remain within every applicable rating.

04 [ ] Connect the approved tow bar and confirm its locking procedure.

05 [ ] Attach safety cables and the breakaway connection at the specified points.

06 [ ] Connect the electrical cord with turning clearance and no dragging or strain.

07 [ ] Complete every factory entry step and confirmation for this Jeep.

08 [ ] Set up the supplemental brake and verify its monitor and breakaway as instructed.

09 [ ] Test running, brake, left/right turn and combined brake/turn lights.

10 [ ] Verify the required 12V supply and charging under operating load.

11 [ ] Walk around for loose hardware, trapped cables, tire concerns and clearance.

12 [ ] Plan stops, follow equipment checks and disconnect before backing.

STOP if a required confirmation fails, the Jeep resists rolling, the brake drags or steering becomes unstable. Secure the vehicles and resolve the cause before continuing.

Disconnect before backing. After the trip, follow the exact factory return-to-driving procedure and equipment reset instructions.